

All sections of this form must be completed

TO BE COMPLETED BY THE PERSON WHO HAS UNDERTAKEN THE BUILDING WORK

Site Address: _____ BC number: _____

Author company: _____

Author name: _____ Author registration number: _____

Description of work: _____

I have sighted the above building consent and read the attached conditions of consent and confirm that the plumbing pipe work and fittings have been selected and constructed to comply with the consented plans. I confirm that I have personally tested the water supply system by the method indicated below:

- By pressurising the pipe work to 1500kPa for a period of not less than 15 minutes (NZBC G12/AS1 7.5.1) (AS3500.4.11.3 for 30mins, AS3500.5, 2.23.1 for 30mins) for both hot and cold water and checking to see that there are no leaks.
- By pressurising the u.p.v.c. cold water pipe work for 1.5 times the maximum working pressure for a period of not less than 15 minutes and checking to see that there are no leaks (NZBC G12/AS1, NZS7643 9.3.2)
- By pressurising the pipe work in accordance with the manufacturer's requirements (note the most robust test must be used)

Test report attached: Yes No

I understand that this producer statement, if accepted, will be relied on by Council for the purposes of establishing compliance with the above building consent. This PS3 needs to be accompanied by supporting documents; for example, reports and site photos to help support the PS3

Signature: _____ Date: _____

Certifying plumber registration number: _____

Plumbers contact details:

Address: _____ Postcode: _____

Phone: _____ Mobile: _____

Email: _____